Completion Report

1	Name of Wok	Construction of RO Plant in Ward No. 14 Bagalagunte
2	Sanctioned Estimate No.& Date	Modified T.S No.
3	Head of Acount which is Chargeable	P-3075
4	Enstrument Order No. & Date	EE/DD/WO/91/21-22, Dt.04.03.2022
5	Name of Contractor	Sri Ranga Enterprises
6a	Time Stipulated for Completion of work	90 days
b	Delay in execulation of work	–
7	Measurement recorded in MB	4891/20-21
	Page No	489025-9037/1
8	check Measurment of the Asst	
	Exe. Eng./ Exe.Eng. On	
9	Name of the Office / Official	Asst.Executive Enginner T.Dasarahalli Sub Division
	incharge of the work	
10	a)Assistant Engineer	Venkateshappa
	b) Asst. Exe. Engineer	Ranganath B R

Sanctioned Estimate amount	Amount claims as per actualy vide as per bills	Excess	Savings (Rs)
12.50 Lakhs	12,13,617.29	–	

1) Certified that the above work has been Completed within the stipulated time nited in the
2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER
Ward No.14

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION
BANGLORE

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು

Scanned with CamScanner